

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

R & B – Buildings - Construction of 224 Residential flats for Govt. officials at Malakpet colony, under phase -1, Hyderabad – Re Revised Administrative Sanction– Accorded – Orders-Issued.

TRANSPORT, ROADS AND BUILDINGS (B.II) DEPARTMENT

G.O.Rt.No. 308

Dated:22.02.2014

Read the following:-

- 1) G.O.Rt.No.1009, T R&B (B.II) Department, Dated 19.07.2007.
- 2) G.O.Rt.No.1100, T R&B (B.II) Department, Dated 19.11.2011.
- 3) From the C.E.(R&B), Buildings, Hyderabad, Lr.No. TA8/AEE3/Malakpet Resdl apts., dt.05.02.2013.
- 4) Govt.Memo.No.1408/B.II.(1)/2013, dated 26.02.2013.
- 5) From the CE(R&B), Buildings, Hyderabad, Lr. No. TA8/AEE3/Malakpet Resdl apts., dt.20.12.2013.

ORDER:

In the reference 1st read above Government have accorded administrative sanction for an amount of Rs.33.84 Crores, for Construction of 224 Residential flats for Govt. officials at Malakpet colony, under phase – 1, Hyderabad.

2. In the reference 2nd read above Government have accorded revised administrative sanction for an amount of Rs.48,95,61,270/- for the above work.

3. In the reference 3rd read above the Chief Engineer(R&B), Buildings, has submitted proposals to Government for Re- Revised administrative sanction for the above work for an amount of Rs.53.41 Crores as against the earlier revised administrative sanction. The Chief Engineer(R&B), Buildings cited the reasons for the increase in the re-revised estimates are :

- a) Increase in the electrical provisions like internal and external electrification, provision for 8 passengers lift (6 Nos), provision for fire safety and wet raiser system in the re-revised estimate.
- b) The price escalation for the electrical works was not included in the revised estimate and now it is included in the re-revised estimate.
- c) The sub-estimate for kitchen wall paneling, bore wells, ladders and land scaping were not included in the revised estimate and included now in the re-revised estimate.
- d) The provision for internal roads, compound wall and cupboard shutters provided in the revised estimate were now increased in the re- revised estimate.
- e) The amounts of price escalation, T.O.T. and cess were also increased in the re-revised estimate when compared with the revised estimate.
- f) Providing guard rooms & servant quarters for A & B Blocks, wash areas in place of balconies in B-Block, providing corrugated G.I profiles sheets at desired locations in the open to sky areas and balcony sheds, providing CC roads & flooring in A block, additional Borewells (3 nos) for A & B Blocks.

(PTO)

::2::

- g) Provision for inspection fee and drawing approval payable CEIG.
- h) Provision for electrical installation in parking, servant quarters & guard rooms etc.,
- i) Provision towards deposit to be made to the HMWS & SB for water supply connection & sewerage charges including laying of SWG lines from the premises to main line of A & B Blocks.

4. The Chief Engineer(R&B), Buildings, Hyderabad has requested to accord Re-Revised administrative sanction for an amount of Rs.53.41 Crores duly superseding the revised administrative sanction accorded earlier for an amount of Rs.48,95,61,270/- for the work of construction of 224 Residential flats for Government Officials at Malakpet, Hyderabad and also to accord permission to entrust the additional items of works to the subsisting agency as supplemental to the original work.

5. Government, after careful examination of the matter, hereby accord re-revised administrative sanction, for an amount of Rs.53.41 Crores (Rupees Fifty Three Crores and Forty One Lakhs only) against the revised administrative sanction for an amount of Rs.48,95,61,270/- for the work of construction of 224 Residential flats for Govt. officials at Malakpet colony, under phase-I Hyderabad, subject to correctness of price adjustments, TOT and cess calculation as per agreement conditions and Govt. orders and entrust the additional works duly calling tenders.

6. The expenditure sanctioned in para (5) above shall be debited to the Head of Account "MJH 4216 – COL on Housing – 01 Govt. Residential Buildings– MH 106 General Pool Accommodation – G.H. 11 Normal state Plan – S.H. (07) Construction of residential flats for Government Officers – 530 Major Works – 531 Other Expenditure.

7. The Chief Engineer (R&B) Buildings, shall take further necessary action accordingly.

8. This order issues with the concurrence of Finance (Expr.PW) Department vide their U.O.No.2946/115/Expr.PW-II/14, dated:13.02.2014.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B.SAM BOB
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer (R&B), Buildings, Hyderabad.
The Accountant General, Andhra Pradesh, Hyderabad.
The Pay and Accounts Officer, Hyderabad.
Copy to:
The Finance(Expr.PW) Dept.
The PS to Principal Secretary to Govt. (Roads & Buildings).
SF/SC

//Forwarded: By Order//

SECTION OFFICER